Name of Work: Improvements to roads and Drains at Viswanagara in ward no-03 of Yelahanka Satellite Town Sub Division

EMB

"SECOND AND FINAL BILL"

Name of Work: Improvements to roads and Drains at Viswanagara in ward no-03 of Yelahanka Satellite Town Sub Division

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
14	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specificatio MORTH Specification						
	2ND BILL						
	Asphalt Rd						
	Rajeevgandhi Nagara						
	Main Rd						
	Ch:0.00m to 30.00m	2	30.00	(2.30 + 2.55)/2	0.20	29.10	
	Ch:30.00m to 60.00m	2	30.00	(2.55 + 2.50)/2	0.20	30.30	
	Ch:60.00m to 90.00m	2	30.00	(2.50 + 2.90)/2	0.20	32.40	
	Ch:90.00m to 120.00m	2	30.00	(2.90 + 3.20)/2	0.20	36.60	
	Ch:120.00m to 150.00m	2	30.00	(3.20 + 2.90)/2	0.20	36.60	
	Ch:150.00m to 180.00m	2	30.00	(2.90 + 3.20)/2	0.20	36.60	
	Ch:180.00m to 210.00m	2	30.00	(3.20 + 2.70)/2	0.20	35.40	
	Ch:210.00m to 240.00m	2	30.00	(2.70 + 2.80)/4	0.20	33.00	
	Continue						
	Ch:240.00m to 248.45m	2	8.45	(2.80 + 1.85)/2	0.20	7.86	
	Deduct Tower Surrounding	-2	2.90	(2.00 + 2.00)/2	0.20		
	Continue						
	Ch:248.45m to 278.45m	2	30.00	(2.30 + 2.40)/2	0.20	28.20	
	Ch:278.45m to 283.95m	2	5.50	(2.40 + 2.70)/2	0.20	5.61	
	Ch:283.95m to 290.45m	2	6.50	(2.70 + 3.00)/2	0.20	7.41	
					Present Qty	**316.76**	**Cum**

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

11/7/2024

Asst. Exec. Engineer,

ıme of Work: Improvements to roads and Drains at Viswanagara in ward no-03 of Yelahanka Satellite Town Sub Division

Detailed Measurements

easurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
16	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power						
	2ND BILL						
	Asphalt Rd						
	Rajeevgandhi Nagara						
	Main Rd						
	Ch:0.00m to 30.00m	2	30.00	(2.30 + 2.55)/2	0.15	21.83	
	Ch:30.00m to 60.00m	2	30.00	(2.55 + 2.50)/2	0.15	22.73	
	Ch:60.00m to 90.00m	2	30.00	(2.50 + 2.90)/2	0.15	24.30	
	Ch:90.00m to 120.00m	2	30.00	(2.90 + 3.20)/2	0.15	27.45	
	Ch:120.00m to 150.00m	2	30.00	(3.20 + 2.90)/2	0.15	27.45	
	Ch:150.00m to 180.00m	2	30.00	(2.90 + 3.20)/2	0.15	27.45	
	Ch:180.00m to 210.00m	2	30.00	(3.20 + 2.70)/2	0.15	26.55	
	Ch:210.00m to 240.00m	2	30.00	(2.70 + 2.80)/4	0.15	24.75	
	Continue						
	Ch:240.00m to 248.45m	2	8.45	(2.80 + 1.85)/2	0.15	5.89	
	Deduct Tower Surrounding	-2	2.90	(2.00 + 2.00)/2	0.15	-1.74	
	Continue						
	Ch:248.45m to 278.45m	2	30.00	(2.30 + 2.40)/2	0.15	21.15	
	Ch:278.45m to 283.95m	2	5.50	(2.40 + 2.70)/2	0.15	4.21	
	Ch:283.95m to 290.45m	2	6.50	(2.70 + 3.00)/2	0.15	5.56	
					Present Qty	**237.57**	**Cum**

tractor

ONEWIZEN CONSULTANT Consultant Bangalore

Asst. Engineer

5/7/2021

Asst. Exec. Engineer,

me of Work: Improvements to roads and Drains at Viswanagara in ward no-03 of Yelahanka Satellite Town Sub Division

Detailed Measurements

asurement Recorded On:

tem No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
17	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and						
	2ND BILL						
	Asphalt Rd						
	Rajeevgandhi Nagara						
	Main Rd						
	Ch:0.00m to 30.00m	2	30.00	(2.30 + 2.55)/2	0.23	33.47	
	Ch:30.00m to 60.00m	2	30.00	(2.55 + 2.50)/2	0.23	34.85	
	Ch:60.00m to 90.00m	2	30.00	(2.50 + 2.90)/2	0.23	37.26	
	Ch:90.00m to 120.00m	2	30.00	(2.90 + 3.20)/2	0.23	42.09	
	Ch:120.00m to 150.00m	2	30.00	(3.20 + 2.90)/2	0.23	42.09	
	Ch:150.00m to 180.00m	2	30.00	(2.90 + 3.20)/2	0.23	42.09	
	Ch:180.00m to 210.00m	2	30.00	(3.20 + 2.70)/2	0.23	40.71	
	Ch:210.00m to 240.00m	2	30.00	(2.70 + 2.80)/4	0.23	37.95	
	Continue						
	Ch:240.00m to 248.45m	2	8.45	(2.80 + 1.85)/2	0.23		
	Deduct Tower Surrounding	-2	2.90	(2.00 + 2.00)/2	0.23	-2.67	
	Continue						
	Ch:248.45m to 278.45m	2	30.00	(2.30 + 2.40)/2	0.23	32.43	
	Ch:278.45m to 283.95m	2	5.50	(2.40 + 2.70)/2	0.23	6.45	
	Ch:283.95m to 290.45m	2	6.50	(2.70 + 3.00)/2	0.23	8.52	
					Present Qty	**364.27**	**Cum**

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

Asst. Exec. Engineer

Name of Work: Improvements to roads and Drains at Viswanagara in ward no-03 of Yelahanka Satellite Town Sub Division

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
18	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per						
	2ND BILL						
	Asphalt Rd						
	Rajeevgandhi Nagara						
	Main Rd						
	Ch:0.00m to 30.00m	2	30.00	(2.30 + 2.55)/2		145.50	
	Ch:30.00m to 60.00m	2	30.00	(2.55 + 2.50)/2		151.50	
	Ch:60.00m to 90.00m	2	30.00	(2.50 + 2.90)/2		162.00	
	Ch:90.00m to 120.00m	2	30.00	(2.90 + 3.20)/2		183.00	
	Ch:120.00m to 150.00m	2	30.00	(3.20 + 2.90)/2		183.00	
	Ch:150.00m to 180.00m	2	30.00	(2.90 + 3.20)/2		183.00	
	Ch:180.00m to 210.00m	2	30.00	(3.20 + 2.70)/2		177.00	
	Ch:210.00m to 240.00m	2	30.00	(2.70 + 2.80)/4		165.00	
	Continue						
	Ch:240.00m to 248.45m	2	8.45	(2.80 + 1.85)/2		39.90	
	Deduct Tower Surrounding	-2	2.90	(2.00 + 2.00)/2		-11.60	
	Continue						
	Ch:248.45m to 278.45m	2	30.00	(2.30 + 2.40)/2		141.00	
	Ch:278.45m to 283.95m	2	5.50	(2.40 + 2.70)/2		28.05	
	Ch:283.95m to 290.45m	2	6.50	(2.70 + 3.00)/2		37.05	
					Present Qty	**1583.79**	**Sqm**

ಸರಾಯಿ ಅಂಗಡಿಯಿಂದ ಯಲಹಂಕ ಸಾರಿಗೆ ಬಸ್ ನಿಲ್ದಾಣ

ractor

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

16/7/2021

Asst. Exec. Engineer,

Name of Work: Improvements to roads and Drains at Viswanagara in ward no-03 of Yelahanka Satellite Town Sub Division

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
19	KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM complete as per specifications.						
	2ND BILL						
					TC- PC area	1220.89	
					Present Qty	**1220.89**	**Sqm**

ctor

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

26/7/2024

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಡಿ.ಎ.ಬಿ. ಬೆಂಗಳೂರು-೫೬

Name of Work: Improvements to roads and Drains at Viswanagara in ward no-03 of Yelahanka Satellite Town Sub Division

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
20	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM						
	2ND BILL						
	Asphalt Rd						
	Rajeevgandhi Nagara						
	Main Rd						
	Ch:0.00m to 30.00m	1	30.00	(10.20 + 9.80)/2		300.00	
	Ch:30.00m to 60.00m	1	30.00	(9.80 + 10.20)/2		300.00	
	Ch:60.00m to 90.00m	1	30.00	(10.20 + 9.90)/2		301.50	
	Ch:90.00m to 120.00m	1	30.00	(9.90 + 10.20)/2		301.50	
	Ch:120.00m to 150.00m	1	30.00	(10.20 + 10.80)/2		315.00	
	Ch:150.00m to 180.00m	1	30.00	(10.80 + 9.90)/2		310.50	
	Ch:180.00m to 210.00m	1	30.00	(9.90 + 7.30)/2		258.00	
	Ch:210.00m to 240.00m	1	30.00	(7.30 + 10.20)/2		262.50	
	Continue						
	Ch:240.00m to 248.45m	1	8.45	(9.50 + 9.70)/2		81.12	
	Deduct Tower Surrounding	-1	2.90	(3.40 + 3.40)/2			
	Continue						
	Ch:248.45m to 278.45m	1	30.00	(10.90 + 8.50)/2		291.00	
	Ch:278.45m to 283.95m	1	5.50	(8.50 + 5.20)/2		37.68	
	Ch:283.95m to 290.45m	1	6.50	(5.20 + 4.50)/2		31.53	
	Approach						
	Ch:0.00m to 10.20m	1	10.20	(2.35 + 2.40)/2		24.23	
					Present Qty	**2804.69**	**Sqm**

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

29/7/2021

Asst. Exec. Engineer,

Name of Work: Improvements to roads and Drains at Viswanagara in ward no-03 of Yelahanka Satellite Town Sub Division

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit
21	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V						
	2ND BILL						
	Asphalt Rd						
	Rajeevgandhi Nagara						
	Main Rd						
	Ch:0.00m to 30.00m	2	30.00	(2.30 + 2.55)/2	0.05	7.28	
	Ch:30.00m to 60.00m	2	30.00	(2.55 + 2.50)/2	0.05	7.58	
	Ch:60.00m to 90.00m	2	30.00	(2.50 + 2.90)/2	0.05	8.10	
	Ch:90.00m to 120.00m	2	30.00	(2.90 + 3.20)/2	0.05	9.15	
	Ch:120.00m to 150.00m	2	30.00	(3.20 + 2.90)/2	0.05	9.15	
	Ch:150.00m to 180.00m	2	30.00	(2.90 + 3.20)/2	0.05	9.15	
	Ch:180.00m to 210.00m	2	30.00	(3.20 + 2.70)/2	0.05	8.85	
	Ch:210.00m to 240.00m	2	30.00	(2.70 + 2.80)/4	0.05	8.25	
	Continue						
	Ch:240.00m to 248.45m	2	8.45	(2.80 + 1.85)/2	0.05	1.79	
	Deduct Tower Surrounding	-2	2.90	(2.00 + 2.00)/2	0.05	-0.58	
	Continue						
	Ch:248.45m to 278.45m	2	30.00	(2.30 + 2.40)/2	0.05	7.05	
	Ch:278.45m to 283.95m	2	5.50	(2.40 + 2.70)/2	0.05	1.40	
	Ch:283.95m to 290.45m	2	6.50	(2.70 + 3.00)/2	0.05	1.85	
					Present Qty	**79.19**	**Cum**

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

Asst. Exec. Engineer,

Name of Work: Improvements to roads and Drains at Viswanagara in ward no-03 of Yelahanka Satellite Town Sub Division

Detailed Measurements

Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications MORTH Specificatio MORTH Specification No 301Loading and unloading								
Vide Premeasurement page no.					316.76			
				Present Qty	**316.76**	**Cum**	**66.94**	**21204.00**
Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density,								
Vide Premeasurement page no.					237.57			
				Present Qty	**237.57**	**Cum**	**2088.48**	**496158.00**
KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications.								
Vide Premeasurement page no.					364.27			
				Present Qty	**364.27**	**Cum**	**2095.14**	**763202.00**
KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications.								
Vide Premeasurement page no.					1583.79			
				Present Qty	**1583.79**	**Sqm**	**31.07**	**49209.00**
9 KSRRB 500-2. Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatment including cost of all materials, labour, HOM complete as per specifications.								
Vide Premeasurement page no.					1220.89			
				Present Qty	**1220.89**	**Sqm**	**5.55**	**6776.00**
KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per								
Vide Premeasurement page no.					2804.69			
				Present Qty	**2804.69**	**Sqm**	**13.32**	**37359.00**
KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as								
Vide Premeasurement page no.					79.19			
				Present Qty	**79.19**	**Cum**	**6708.22**	**531222.00**

Contractor

NEWZEN CONSULTANT Consultant Bangalore

Assistant Engineer

of Work: Improvements to roads and Drains at Viswanagara in ward no-03 of Yelahanka Satellite Town Sub Division

Detailed Measurements

easurement Recorded On:

Sl No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
2	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4 % of								
	2ND BILL								
	Asphalt Rd								
	Rajeevgandhi Nagara								
	Main Rd								
	Ch:0.00m to 30.00m	1	30.00	(10.20 + 9.80)/2	0.04	12.00			
	Ch:30.00m to 60.00m	1	30.00	(9.80 + 10.20)/2	0.04	12.00			
	Ch:60.00m to 90.00m	1	30.00	(10.20 + 9.90)/2	0.04	12.06			
	Ch:90.00m to 120.00m	1	30.00	(9.90 + 10.20)/2	0.04	12.06			
	Ch:120.00m to 150.00m	1	30.00	(10.80 + 10.80)/2	0.04	12.60			
	Ch:150.00m to 180.00m	1	30.00	(10.80 + 9.90)/2	0.04	12.42			
	Ch:180.00m to 210.00m	1	30.00	(9.90 + 7.30)/2	0.04	10.32			
	Ch:210.00m to 240.00m	1	30.00	(7.30 + 10.20)/2	0.04	10.50			
	Continue								
	Ch:240.00m to 248.45m	1	8.45	(9.50 + 9.70)/2	0.04	3.24			
	Deduct Tower Surrounding	-1	2.90	(3.40 + 3.40)/2	0.04	-0.39			
	Continue								
	Ch:248.45m to 278.45m	1	30.00	(10.90 + 8.50)/2	0.04	11.64			

C & FC

Contractor

NEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

2/8/2021

Asst. Exec. Engineer,

No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
	Ch:278.45m to 283.95m	1	5.50	(8.50 + 5.20)/2	0.04	1.51			
	Ch:283.95m to 290.45m	1	6.50	(5.20 + 4.50)/2	0.04	1.26			
	Approach								
	Ch:0.00m to 10.20m	1	10.20	(2.35 + 2.40)/2	0.04	0.97			
					Present Qty	**112.19**	**Cum**	**7891.18**	**885291.00**

F&FC

ಮುಖ್ಯ ಕಾಯ್ಕಾರಿ ಅಭಿಯಂತರರು ಮತ್ತು ಯೋಜನಾ ನಿರ್ದೇಶಕರು ಬೆ.ಮ.ನ.ಪಾ. ಬೆಂಗಳೂರು-106

Contractor

CIEWZEN CONSULTANT Consultant Bangalore

Asst. Engineer

2/8/2021

Asst. Exec. Engineer,

Name of Work: Improvements to roads and Drains at Viswanagara in ward no-03 of Yelahanka Satellite Town Sub Division

Detailed Measurements

Measurement Recorded On:

Item No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
23	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per								
	2ND BILL								
	Asphalt Rd								
	Rajeevgandhi Nagara								
	Main Rd								
	Ch:0.00m to 30.00m	2.5	30.00	0.10		7.50			
	Ch:30.00m to 60.00m	2.5	30.00	0.10		7.50			
	Ch:60.00m to 90.00m	2.5	30.00	0.10		7.50			
	Ch:90.00m to 120.00m	2.5	30.00	0.10		7.50			
	Ch:120.00m to 150.00m	2.5	30.00	0.10		7.50			
	Ch:150.00m to 180.00m	2.5	30.00	0.10		7.50			
	Ch:180.00m to 210.00m	2.5	30.00	0.10		7.50			
	Ch:210.00m to 240.00m	2.5	30.00	0.10		7.50			
	Continue								
	Ch:240.00m to 248.45m	2.5	8.45	0.10		2.11			
	Deduct Tower Surrounding	-2.5	2.90	0.10		-0.73			
	Continue								
	Ch:248.45m to 278.45m	2.5	30.00	0.10		7.50			
	Ch:278.45m to 283.95m	2.5	5.50	0.10		1.38			
	Ch:283.95m to 290.45m	2.5	6.50	0.10		1.63			
					Present Qty	**71.89**	**Sqm**	**476.07**	**34224.00**

Consultant

Asst. Engineer

12/8/2021

Asst. Exec. Engineer,

of Work: Improvements to roads and Drains at Viswanagara in ward no-03 of Yelahanka Satellite Town Sub Division

Detailed Measurements

asurement Recorded On:

Sl No	Discription of Item	No	Length	Breadth	Depth	Qty	Unit	Rate	Amount
3	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Specification No. KSRRB								
	2ND BILL								
	Vishwanagar								
	Cross Rd-1(#42-Rekha House)								
	RHS(From Main Rd)								
	Ch:0.00m to 30.00m	1	30.00		0.40	12.00			
	Ch:30.00m to 60.00m	1	30.00		0.40	12.00			
	Ch:60.00m to 71.60m	1	11.60		0.40	4.64			
	LHS(From Dead End)								
	Ch:0.00m to 19.3m	1	19.30		0.40	7.72			
	Ch:19.30m to 26.00m	1	6.70						
	Ch:26.00m to 56.00m	1	30.00		0.40	12.00			
	Ch:56.00m to 72.80m	1	16.80		0.40	6.72			
	Opp To Cross Rd-1 Rd								
	LHS(From Main Rd)								
	Ch:0.00m to 30.00m	1	30.00		0.40	12.00			
	Ch:30.00m to 60.00m	1	30.00		0.40	12.00			
	Ch:60.00m to 80.00m	1	20.00		0.40	8.00			
	RHS(From Dead End)								
	Ch:0.00m to 30.00m	1	30.00		0.40	12.00			
	Ch:30.00m to 60.00m	1	30.00		0.40	12.00			
	Ch:60.00m to 73.00m	1	13.00		0.40	5.20			
	Connecting Road								
	Ch:0.00m to 24.00m	1	24.00		0.40	9.60			
	Samudhaya Bhavan								
	Back Side								
	Ch:0.00m to 19.00m	1	19.00		0.40	7.60			
	Corner Side								
	Ch:0.00m to 11.00m	1	11.00		0.40	4.40			
					Present Qty	137.88	Sqm	84.80	11693.00
						Total			2836338.00
						GST 12%			340360.56
						Grand Total			3176698.56

NEWZEN CONSULTANT Consultant

Asst. Engineer 27/8/2021

Asst. Exec. Engineer